

LEMBAGA PELABUHAN KELANG

JABATAN GERAKAN MARIN

SOUNDING REPORT

Pilot Station : North (Pulau Angsa) Lat : 003 12.0' N Long. 101 13.1' E

1st. Quarter 2022(Jan - March. 2022)

Pilot Station : South (Pintu Gedong) Lat : 002 50.7 'N Long. 101 15.4' E

Update :24/01/2022

	Work Point Code	Maximum Disp. Tonnage (MT)	Berth Length / Width of Channel (M)	Maximum Allow Dredged Depth (M)	Declared Depth (M)	Current Depth (M)	Survey Date	Previous Dredge Date	Remarks
Pulau Angsa (NKS)									
Northern App. Channel	NAC		365	12.0	11.3	11.2	Dec-21	Dec-21	Dredging in Progres
Anchorage 'A'	Anc (A)		R= 200	12.0	10.0	9.4	Dec-21	Dec-21	Dredging in Progres
Anchorage 'B'	Anc (B)		R= 200	12.0	10.0	9.7	Dec-21	Dec-21	Dredging in Progres
North Port Inner Fairway (NPIF) - Width of Channel 600m									
Sector 1A				15.0	15.0	14.8	Dec-21	Dec-21	Dredging in Progres
Sector 1B				13.5	12.5	12.2	Dec-21	Dec-21	Dredging in Progres
Pintu Gedong (SKS)									
Southern App. Channel	SAC		500	18.5	18.0	17.3	Dec-21	Dec-21	Dredging in Progres
App. To South Port (ASP)									
Labuhan Gurap Channel	LGC		210	10.0	7.5	7.4	Dec-21	Dec-21	Dredging in Progres
Anchorage Reach	AR		210	10.0	7.5	7.4	Dec-21	Dec-21	Dredging in Progres
Berths of NMB									
Wharf No.1	WO1	40,000	176.7	11.3	10.5	10.5	07/07/21	Jul-21	Post Survey NP
Wharf No.2	WO2	40,000	176.7	11.3	10.5	10.5	07/07/21	Jul-21	Post Survey NP
Wharf No.3	WO3	23,000	176.7	10.1	10.0	10.0	19/03/21	Feb-21	Post Survey NP
Wharf No.4	WO4	20,000	146.3	10.3	9.5	9.5	19/03/21	Feb-21	Post Survey NP
Wharf No.5	WO5	6,000	106.6	6.5	6.0	6.0	24/02/21	Feb-21	Post Survey NP
Wharf No.6	WO6	6,000	106.6	6.5	5.5	5.5	24/02/21	Feb-21	Post Survey NP
Wharf No.7	WO7	6,000	94	5.5	5.0	5.0	24/02/21	Feb-21	Post Survey NP

	Work Point Code	Maximum Disp. Tonnage (MT)	Berth Length / Width of Channel (M)	Maximum Allow Dredged Depth (M)	Declared Depth (M)	Current Depth (M)	Survey Date	Previous Dredge Date	Remarks
Wharf 7A	W7A	6,000	94	5.5	5.0	5.0	23/02/21	Feb-21	Post Survey NP
Wharf P7A	P7A		43	5.5	1.0	0.5	26/06/19	-	Northport
Marine Base Outer(Tug Boat)	MBO		155		5	5	07/07/21	Jul-21	Post Survey NP
Marine Base Inner(Pilot Boat)	MBI		155		4	5	07/07/21	Jul-21	Post Survey NP
Wharf No.8A	W8A	218,000	350	17.0	15.0	16.0	25/07/21	Jul-21	Post Survey NP
Wharf No.8	W08	218,000	213	17.0	15.0	16.0	25/07/21	Jul-21	Post Survey NP
Wharf No.9	W09	120,000	320	13.2	13.2	13.2	25/07/21	Jul-21	Post Survey NP
Wharf No.10	W10	120,000	320	13.2	13.2	13.2	07/07/21	Jul-21	Post Survey NP
Wharf No.11	W11	120,000	226	13.2	13.2	13.2	20/04/21	Apr-21	Post Survey NP
Wharf No.12	W12	120,000	178.4	15.0	15.0	15.0	20/04/21	Apr-21	Post Survey NP
Wharf No.13	W13	120,000	178.4	15.0	15.0	15.0	07/07/21	Jul-21	Post Survey NP
Wharf No.14	W14	120,000	178.4	15.0	15.0	15.0	07/07/21	Jul-21	Post Survey NP
Wharf No.15	W15	60,000	244	14.0	13.0	13.5	25/07/21	Jul-21	Post Survey NP
Wharf No.16	W16	80,000	213	14.0	13.0	13.5	07/07/21	Jul-21	Post Survey NP
Wharf No.17	W17	80,000	213	14.0	13.0	13.5	21/04/21	Apr-21	Post Survey NP
Wharf No.18	W18	80,000	213	14.0	13.0	13.5	31/03/21	Mar-21	Post Survey NP
Wharf No.19	W19	80,000	213	14.0	13.0	13.5	31/03/21	Mar-21	Post Survey NP
Wharf No.20	W20	80,000	213	14.0	13.0	13.5	10/07/21	Jul-21	Post Survey NP
Wharf No.21	W21	80,000	213	14.0	13.5	14.0	10/07/21	Jul-21	Post Survey NP
Wharf No.22	W22	60,000	213	12.0	12.0	12.0	20/04/21	Apr-21	Post Survey NP
Wharf No.23	W23	60,000	213	12.0	12.0	12.0	28/04/21	Apr-21	Post Survey NP
Wharf No.24	W24	80,000	213	12.0	12.0	12.0	20/04/21	Apr-21	Post Survey NP
Wharf No.25	W25	80,000	213	12.0	12.0	12.0	20/04/21	Apr-21	Post Survey NP
Kapar Power Station (KPS)									
Kapar Ocean Jetty	KOJ	80,000	335		13.5	11.9	Dec-21	May-15	Private Survey-SAAG
Kapar Mooring Dolphin	KMD	40,000	245.5		11.9	11.8	Dec-21	May-15	Private Survey-SAAG
Sungai Puloh									
Kedah Cement (KJ1)	KJ1	8,000	140		5.5	5.8	10/08/15	15/01/09	Not Operational
Kedah Cement (KJ2)	KJ2	16,000	170		5.5	2.2	10/08/15	15/01/09	Not Operational
App.Channel to Sg.Puloh	ACSP		80		5.5	1.4	10/08/15	15/01/09	Not Operational

	Work Point Code	Maximum Disp. Tonnage (MT)	Berth Length / Width of Channel (M)	Maximum Allow Dredged Depth (M)	Declared Depth (M)	Current Depth (M)	Survey Date	Previous Dredge Date	Remarks
Cement Terminal Pulau Indah									
West Port.Cement Jetty	CJW	35,000	230	13.5	13.5	14	Jun-21	Jun-21	Post Survey WP
West Port Slag Terminal	DBT2	78,000	200	14.5	14.5	14	Jul-21	Jul-21	Post Survey WP
Boustead Cruise Centre									
BCC Berth #1	BCC1	50,000	450		13.5	14.6	Jan-20	2011	LPK
BCC Berth #2	BCC2	50,000	200		10.2	8.4	Dec-19	2019	Northport
BCC Berth #3	BCC3	50,000	200		10.2	12	Dec-19	2019	Northport
Approaches to BCC #2						7	Dec-19		LPK

Approved by,



(KAPT. AZMI BIN MAARIS)

Pengurus Gerakan Marin

Lembaga Pelabuhan Kelang

24/01/2022