

LEMBAGA PELABUHAN KELANG

JABATAN GERAKAN MARIN

SOUNDING REPORT

Pilot Station : North (Pulau Angsa) Lat : 003 12.0' N Long. 101 13.1' E

3rd Quarter 2022 (July - September. 2022)

Pilot Station : South (Pintu Gedong) Lat : 002 50.7 'N Long. 101 15.4' E

Update :23/06/2022

	Work Point Code	Maximum Disp. Tonnage (MT)	Berth Length / Width of Channel (M)	Maximum Allow Dredged Depth (M)	Declared Depth (M)	Current Depth (M)	Survey Date	Previous Dredge Date	Remarks
<b>Pulau Angsa (NKS)</b>									
Northern App. Channel	NAC		365	12.0	11.3	11.6	Apr-22	Dec-21	Post Survey IMW
Anchorage 'A'	Anc (A)		R= 200	12.0	10.0	10.0	Apr-22	Dec-21	Post Survey IMW
Anchorage 'B'	Anc (B)		R= 200	12.0	10.0	10.0	Apr-22	Dec-21	Post Survey IMW
<b>North Port Inner Fairway (NPIF) - Width of Channel 600m</b>									
Sector 1A				15.0	15.5	15.5	Apr-22	Dec-21	Post Survey IMW
Sector 1B				13.5	12.5	12.5	Apr-22	Dec-21	Post Survey IMW
<b>Pintu Gedong (SKS)</b>									
Southern App. Channel	SAC		500	18.5	18.0	18.5	Apr-22	Dec-21	Post Survey IMW
<b>App. To South Port (ASP)</b>									
Labuhan Gurap Channel	LGC		210	10.0	7.5	8.0	Apr-22	Dec-21	Post Survey IMW
Anchorage Reach	AR		210	10.0	7.5	8.0	Apr-22	Dec-21	Post Survey IMW
<b>Berths of NMB</b>									
Wharf No.1	WO1	40,000	176.7	11.3	10.5	10.5	09/12/21	Jul-21	Survey by NMB
Wharf No.2	WO2	40,000	176.7	11.3	10.5	10.5	09/12/21	Jul-21	Survey by NMB
Wharf No.3	WO3	23,000	176.7	10.1	10.0	10.0	09/12/21	Feb-21	Survey by NMB
Wharf No.4	WO4	20,000	146.3	10.3	9.5	9.5	09/12/21	Feb-21	Survey by NMB
Wharf No.5	WO5	6,000	106.6	6.5	6.0	5.7	09/12/21	Feb-21	Survey by NMB
Wharf No.6	WO6	6,000	106.6	6.5	5.5	4.8	09/12/21	Feb-21	Survey by NMB
Wharf No.7	WO7	6,000	94	5.5	5.0	4.5	09/12/21	Feb-21	Survey by NMB

	Work Point Code	Maximum Disp. Tonnage (MT)	Berth Length / Width of Channel (M)	Maximum Allow Dredged Depth (M)	Declared Depth (M)	Current Depth (M)	Survey Date	Previous Dredge Date	Remarks
Wharf 7A	W7A	6,000	94	5.5	5.0	4.3	09/12/21	Feb-21	Survey by NMB
Wharf P7A	P7A		43	5.5	1.0	0.5	26/06/19	-	Survey by NMB
Marine Base Outer(Tug Boat)	MBO		155		5	4	14/04/22	Jul-21	Survey by NMB
Marine Base Inner(Pilot Boat)	MBI		155		4	4	14/04/22	Jul-21	Survey by NMB
Wharf No.8A	W8A	218,000	350	17.0	15.0	15.3	13/04/22	Jul-21	Survey by NMB
Wharf No.8	W08	218,000	213	17.0	15.0	15.5	13/04/22	Jul-21	Survey by NMB
Wharf No.9	W09	120,000	320	13.2	13.2	13.2	13/04/22	Jul-21	Survey by NMB
Wharf No.10	W10	120,000	320	13.2	13.2	13.2	13/04/22	Jul-21	Survey by NMB
Wharf No.11	W11	120,000	226	13.2	13.2	13.2	13/04/22	Apr-21	Survey by NMB
Wharf No.12	W12	120,000	178.4	15.0	15.0	15.0	13/04/22	Apr-21	Survey by NMB
Wharf No.13	W13	120,000	178.4	15.0	15.0	15.0	13/04/22	Jul-21	Survey by NMB
Wharf No.14	W14	120,000	178.4	15.0	15.0	14.8	13/04/22	Jul-21	Survey by NMB
Wharf No.15	W15	60,000	244	14.0	13.0	13.2	13/04/22	Jul-21	Survey by NMB
Wharf No.16	W16	80,000	213	14.0	13.0	13.2	13/04/22	Jul-21	Survey by NMB
Wharf No.17	W17	80,000	213	14.0	13.0	13.4	13/04/22	Apr-21	Survey by NMB
Wharf No.18	W18	80,000	213	14.0	13.0	13.4	13/04/22	Mar-21	Survey by NMB
Wharf No.19	W19	80,000	213	14.0	13.0	13.3	13/04/22	Mar-21	Survey by NMB
Wharf No.20	W20	80,000	213	14.0	13.0	13.3	13/04/22	Jul-21	Survey by NMB
Wharf No.21	W21	80,000	213	14.0	13.5	13.6	13/04/22	Jul-21	Survey by NMB
Wharf No.22	W22	60,000	213	12.0	12.0	11.5	13/04/22	Apr-21	Survey by NMB
Wharf No.23	W23	60,000	213	12.0	12.0	11.3	13/04/22	Apr-21	Survey by NMB
Wharf No.24	W24	80,000	213	12.0	12.0	11.3	13/04/22	Apr-21	Survey by NMB
Wharf No.25	W25	80,000	213	12.0	12.0	11.3	13/04/22	Apr-21	Survey by NMB
<b>Kapar Power Station (KPS)</b>									
Kapar Ocean Jetty	KOJ	80,000	335		13.5	11.9	Dec-21	May-15	Private Survey-SAAG
Kapar Mooring Dolphin	KMD	40,000	245.5		11.9	11.8	Dec-21	May-15	Private Survey-SAAG
<b>Sungai Puloh</b>									
Kedah Cement (KJ1)	KJ1	8,000	140		5.5	5.8	10/08/15	15/01/09	Not Operational
Kedah Cement (KJ2)	KJ2	16,000	170		5.5	2.2	10/08/15	15/01/09	Not Operational
App.Channel to Sg.Puloh	ACSP		80		5.5	1.4	10/08/15	15/01/09	Not Operational



	Work Point Code	Maximum Disp. Tonnage (MT)	Berth Length / Width of Channel (M)	Maximum Allow Dredged Depth (M)	Declared Depth (M)	Current Depth (M)	Survey Date	Previous Dredge Date	Remarks
<b>Cement Terminal Pulau Indah</b>									
West Port.Cement Jetty	CJW	35,000	230	13.5	13.5	12.3	Apr-22	Jun-21	Dredging Under Progress
West Port Slag Terminal	DBT2	78,000	200	14.5	14.5	12.5	Apr-22	Jun-21	Dredging Under Progress
<b>Boustead Cruise Centre</b>									
BCC Berth #1	BCC1	50,000	450		13.5	14.6	Jan-20	2011	LPK
BCC Berth #2	BCC2	50,000	200		10.2	8.4	Dec-19	2019	Northport
BCC Berth #3	BCC3	50,000	200		10.2	12	Dec-19	2019	Northport
Approaches to BCC #2						7	Dec-19		LPK

Approved by,



(KAPT/ AZMI BIN MAARIS)

Pengurus Gerakan Marin

Lembaga Pelabuhan Kelang

23/06/2022