



LEMBAGA PELABUHAN KELANG
(PORT KLANG AUTHORITY)
Beg Berkunci 202,
Jalan Pelabuhan Utara,
42005 Pelabuhan Klang
SELANGOR DARUL EHSAN, MALAYSIA

Tel: 603-3168 8211
Fax: 603-3168 9117
603-3168 8228
603-3168 8229
603-3167 0211

Laman Web: www.pka.gov.my
Email: onestopagency@pka.gov.my
ISO 9001:2015 & ISO/IEC 27001:2013

(JAB. ZON BEBAS, JAB. DAGANGAN BERBAHAYA & JAB. TEKNOLOGI MAKLUMAT)

Ruj. Tuan:

Ruj. Kami: (6)dlm.LPK:JGM/600-7/8/1 Jld.2

Tarikh : 26 Januari 2023

Ketua Pegawai Eksekutif
Northport (M) Bhd.
Jalan Pelabuhan, Pelabuhan Utara
42000 Pelabuhan Klang
(Y. Bhg. Dato' Azman Shah B. Mohd. Yusof)

Fax : 03-31698697

Head Of Marine Services,
Northport (Malaysia) Bhd.
P.O Box 234,
42009 Pelabuhan Klang.
(Kapt. Mohamad Nor Bin Ismail)

Fax : 03-31698003

Pengerusi Eksekutif,
Westports Malaysia Sdn. Bhd.
P.O Box 266, Pulau Indah,
42009 Pelabuhan Klang.
(Kapt. Mazhazli Jamaludin)

Fax : 03-31694131

Pengerusi Eksekutif,
Westports Malaysia Sdn. Bhd.
P.O Box 266, Pulau Indah,
42009 Pelabuhan Klang.

Fax : 03- 31694131

Pengurus,
Port Klang Cruise Terminal Sdn. Bhd.
P.O Box 288, Pulau Indah,
42009 Pelabuhan Klang.
(Tn. Syed Jaaffar Bin Syed Mohamed)

Fax : 03-31011271

Ketua Pegawai Eksekutif,
Kapar Energy Ventures Sdn. Bhd.
Stesen Janaelektrik Sultan Salehudin Abdul Aziz Shah,
Beg Berkunci 220,
42200 Kapar, Selangor.
(En. Chew Yee Chuan)

Fax : 03- 32507617

Presiden
Central Regional Shipping Association (CRSA)
No. 5-1, Jalan Kasuarina
7/KS 7, Bandar Botanic
41200 Klang, Selangor
(En. Philip Sinnappan)

Fax : 03-31682194

Chairman
Malaysia Shipowners Association (MASA)
Blok A2, No. 2 A2-3-3
Ayer@8, Fasa 8C1
Jalan P8G, Presint 8
62250 PUTRAJAYA
(Mr. Mohamad Safwan Bin Othman)

Fax : 03-88931945

Presiden
Shipping Association Malaysia (SAM)
d/a. Round-The-World Logistics Corp. (M) Sdn. Bhd.
Unit 9-1, Level 9, Tower 8, UOA Business Park,
No. 1, Jalan Pengaturcara U1/51A, Seksyen U1
40150 SHAH ALAM
(Mr. Ooi Lean Hin)

Fax : 03-55682997

Tuan,

LAPORAN KEDALAMAN SEMASA ALUR PELAYARAN (NORTH CHANNEL, SOUTH CHANNEL, SOUTH PORT APPROACH CHANNEL DAN DERMAGA) DI PELABUHAN KLANG

Perkara diatas adalah dirujuk.

2. Bersama – sama ini dilampirkan laporan kedalaman semasa Alur Pelayaran (North Channel, South Channel, South Port Approach Channel dan Dermaga) di Pelabuhan Klang bagi Suku Pertama Tahun 2023 untuk makluman pihak tuan.

Sekian, terima kasih.

“WAWASAN KEMAKMURAN BERSAMA 2030”

“BERKHIDMAT UNTUK NEGARA”

Saya yang menjalankan amanah



(MUHAMMAD IZROIN BIN SAHARUDDIN)
Menanggung Tugas (Pengurus Gerakan Marin)
Lembaga Pelabuhan Kelang

No. Tel. : 03-31668205/016-3332091

No. Faks : 03-31689117

E-mel : izroin@pka.gov.my

Sal : Pengurus Besar, LPK
Pg. Pengurus Besar (Operasi & Kawalselia), LPK
Pengurus Teknologi Maklumat, LPK
VTMS, LPK

Fax : 03-31011510

LEMBAGA PELABUHAN KELANG

JABATAN GERAKAN MARIN

SOUNDING REPORT

Pilot Station : North (Pulau Angsa) Lat : 003 12.0' N Long. 101 13.1' E

1st. Quarter 2023(Jan - March. 2023)

Pilot Station : South (Pintu Gedong) Lat : 002 50.7' N Long. 101 15.4' E

Update :26/01/2023

	Work Point Code	Maximum Disp. Tonnage (MT)	Berth Length / Width of Channel (M)	Maximum Allow Dredged Depth (M)	Declared Depth (M)	Current Depth (M)	Survey Date	Previous Dredge Date	Remarks
Pulau Angsa (NKS)									
Northern App. Channel	NAC		365	12.0	11.3	11.3	Oct-22	Dec-21	LPK
Anchorage 'A'	Anc (A)		R= 200	12.0	10.0	9.2	Oct-22	Dec-21	LPK
Anchorage 'B'	Anc (B)		R= 200	12.0	10.0	9.7	Oct-22	Dec-21	LPK
North Port Inner Fairway (NPIF) - Width of Channel 600m									
Sector 1A				15.0	15.5	15.2	Oct-22	Dec-21	LPK
Sector 1B				13.5	12.5	12.2	Oct-22	Dec-21	LPK
Pintu Gedong (SKS)									
Southern App. Channel	SAC		500	18.5	18.0	18.0	Oct-22	Dec-21	LPK
App. To South Port (ASP)									
Labuhan Gurap Channel	LGC		210	10.0	7.5	7.2	Oct-22	Dec-21	LPK
Anchorage Reach	AR		210	10.0	7.5	7.3	Oct-22	Dec-21	LPK
Berths of NMB									
Wharf No.1	WO1	40,000	176.7	11.3	10.5	10.5	14/04/22	Jul-21	Survey by NMB
Wharf No.2	WO2	40,000	176.7	11.3	10.5	10.5	14/04/22	Jul-21	Survey by NMB
Wharf No.3	WO3	23,000	176.7	10.1	10.0	10.0	14/04/22	Feb-21	Survey by NMB
Wharf No.4	WO4	20,000	146.3	10.3	9.5	7.3	20/07/2022	Feb-21	Survey by NMB
Wharf No.5	WO5	6,000	106.6	6.5	6.0	5.1	14/04/22	Feb-21	Survey by NMB
Wharf No.6	WO6	6,000	106.6	6.5	5.5	4.4	14/04/22	Feb-21	Survey by NMB
Wharf No.7	WO7	6,000	94	5.5	5.0	3.8	14/04/22	Feb-21	Survey by NMB

	Work Point Code	Maximum Disp. Tonnage (MT)	Berth Length / Width of Channel (M)	Maximum Allow Dredged Depth (M)	Declared Depth (M)	Current Depth (M)	Survey Date	Previous Dredge Date	Remarks
Wharf 7A	W7A	6,000	94	5.5	5.0	3.8	14/04/22	Feb-21	Survey by NMB
Wharf P7A	P7A		43	5.5	1.0	0.5	26/06/19	-	Survey by NMB
Marine Base Outer(Tug Boat)	MBO		155		5	4	14/04/22	Jul-21	Survey by NMB
Marine Base Inner(Pilot Boat)	MBI		155		4	4	14/04/22	Jul-21	Survey by NMB
Wharf No.8A	W8A	218,000	350	17.0	15.0	15.3	13/04/22	Jul-21	Survey by NMB
Wharf No.8	WO8	218,000	213	17.0	15.0	15.5	13/04/22	Jul-21	Survey by NMB
Wharf No.9	WO9	120,000	320	13.2	13.2	13.2	13/04/22	Jul-21	Survey by NMB
Wharf No.10	W10	120,000	320	13.2	13.2	13.2	13/04/22	Jul-21	Survey by NMB
Wharf No.11	W11	120,000	226	13.2	13.2	13.2	13/04/22	Apr-21	Survey by NMB
Wharf No.12	W12	120,000	178.4	15.0	15.0	15.0	13/04/22	Apr-21	Survey by NMB
Wharf No.13	W13	120,000	178.4	15.0	15.0	15.0	13/04/22	Jul-21	Survey by NMB
Wharf No.14	W14	120,000	178.4	15.0	15.0	14.8	13/04/22	Jul-21	Survey by NMB
Wharf No.15	W15	60,000	244	14.0	13.0	13.2	13/04/22	Jul-21	Survey by NMB
Wharf No.16	W16	80,000	213	14.0	13.0	13.2	13/04/22	Jul-21	Survey by NMB
Wharf No.17	W17	80,000	213	14.0	13.0	13.4	13/04/22	Apr-21	Survey by NMB
Wharf No.18	W18	80,000	213	14.0	13.0	13.4	13/04/22	Mar-21	Survey by NMB
Wharf No.19	W19	80,000	213	14.0	13.0	13.3	13/04/22	Mar-21	Survey by NMB
Wharf No.20	W20	80,000	213	14.0	13.0	13.3	13/04/22	Jul-21	Survey by NMB
Wharf No.21	W21	80,000	213	14.0	13.5	13.6	13/04/22	Jul-21	Survey by NMB
Wharf No.22	W22	60,000	213	12.0	12.0	11.5	13/04/22	Apr-21	Survey by NMB
Wharf No.23	W23	60,000	213	12.0	12.0	11.3	13/04/22	Apr-21	Survey by NMB
Wharf No.24	W24	80,000	213	12.0	12.0	11.3	13/04/22	Apr-21	Survey by NMB
Wharf No.25	W25	80,000	213	12.0	12.0	11.3	13/04/22	Apr-21	Survey by NMB
Kapar Power Station (KPS)									
Kapar Ocean Jetty	KOJ	80,000	335		13.5	11.9	Dec-22	May-15	Hydrokaji Sdn. Bhd
Kapar Mooring Dolphin	KMD	40,000	245.5		11.9	11.5	Dec-22	May-15	Hydrokaji Sdn. Bhd
Sungai Puloh									
Kedah Cement (KJ1)	KJ1	8,000	140		5.5	5.8	10/08/15	15/01/09	Not Operational
Kedah Cement (KJ2)	KJ2	16,000	170		5.5	2.2	10/08/15	15/01/09	Not Operational
App.Channel to Sg.Puloh	ACSP		80		5.5	1.4	10/08/15	15/01/09	Not Operational

	Work Point Code	Maximum Disp. Tonnage (MT)	Berth Length / Width of Channel (M)	Maximum Allow Dredged Depth (M)	Declared Depth (M)	Current Depth (M)	Survey Date	Previous Dredge Date	Remarks
Cement Terminal Pulau Indah									
West Port.Cement Jetty	CJW	35,000	230	13.5	13.5	14.5	Nov-22	Nov-22	Post Dredge Survey IMW
West Port Slag Terminal	DBT2	78,000	200	14.5	14.5	15.1	Nov-22	Nov-22	Post Dredge Survey IMW
Port Klang Cruise Terminal Sdn Bhd									
BCC Berth #1	BCC1	50,000	450		13.5	14.6	Jan-20	2011	LPK
BCC Berth #2	BCC2	50,000	200		10.2	8.4	Dec-19	2019	Northport
BCC Berth #3	BCC3	50,000	200		10.2	12	Dec-19	2019	Northport
Approaches to BCC #2						7	Dec-19		LPK

Approved by,



(MUHAMMAD IZROIN BIN SAHARUDDIN)

Menanggung Tugas (Pengurus Gerakan Marin)

Lembaga Pelabuhan Kelang

26/1/2023