



**LEMBAGA PELABUHAN KELANG**  
**(PORT KLANG AUTHORITY)**  
Beg Berkunci 202,  
Jalan Pelabuhan Utara,  
42005 Pelabuhan Klang  
SELANGOR DARUL EHSAN, MALAYSIA.

Tel: 603-3168 8211  
Fax: 603-3168 9117  
603-3168 8228  
603-3168 8229  
603-3167 0211

Laman Web: [www.pka.gov.my](http://www.pka.gov.my)  
Email: [onestopagency@pka.gov.my](mailto:onestopagency@pka.gov.my)  
ISO 9001:2015 & ISO/IEC 27001:2013

(JAB. ZON BEBAS, JAB. DAGANGAN BERBAHAYA & JAB. TEKNOLOGI MAKLUMAT)

Ruj. Tuan:

Ruj. Kami: LPK: 600-1/2/32 (1)

Tarikh : 24 Julai 2023

Ketua Pegawai Eksekutif  
Northport (M) Bhd.  
Jalan Pelabuhan, Pelabuhan Utara  
42000 Pelabuhan Klang  
**(Y. Bhg. Dato' Azman Shah B. Mohd. Yusof)**

Fax : 03-31698697

Head Of Marine Services,  
Northport (Malaysia) Bhd.  
P.O Box 234,  
42009 Pelabuhan Klang.  
**(Kapt. Mohamad Nor Bin Ismail)**

Fax : 03-31698003

Pengerusi Eksekutif,  
Westports Malaysia Sdn. Bhd.  
P.O Box 266, Pulau Indah,  
42009 Pelabuhan Klang.  
**(Kapt. Mazhazli Jamaludin)**

Fax : 03-31694131

Pengerusi Eksekutif,  
Westports Malaysia Sdn. Bhd.  
P.O Box 266, Pulau Indah,  
42009 Pelabuhan Klang.  
**(En. Mohd Azlan Bin Ismail )**

Fax : 03- 31694131

Pengurus,  
Port Klang Cruise Terminal Sdn. Bhd.  
P.O Box 288, Pulau Indah,  
42009 Pelabuhan Klang.  
**(Tn. Syed Jaaffar Bin Syed Mohamed)**

Fax : 03-31011271

Ketua Pegawai Eksekutif,  
Kapar Energy Ventures Sdn. Bhd.  
Stesen Janaelektrik Sultan Salehudin Abdul Aziz Shah,  
Beg Berkunci 220,  
42200 Kapar, Selangor.  
**(En. Chew Yee Chuan)**

Fax : 03- 32507617

Presiden  
Central Regional Shipping Association (CRSA)  
No. 5-1, Jalan Kasuarina  
7/KS 7, Bandar Botanic  
41200 Klang, Selangor  
**(En. Philip Sinnappan)**

Fax : 03-31682194

Chairman  
Malaysia Shipowners Association (MASA)  
Blok A2, No. 2 A2-3-3  
Ayer@8, Fasa 8C1  
Jalan P8G, Presint 8  
62250 PUTRAJAYA  
**(Mr. Mohamad Safwan Bin Othman)**

Fax : 03-88931945

Presiden  
Shipping Association Malaysia (SAM)  
d/a. Round-The-World Logistics Corp. (M) Sdn. Bhd.  
Unit 9-1, Level 9, Tower 8, UOA Business Park,  
No. 1, Jalan Pengaturcara U1/51A, Seksyen U1  
40150 SHAH ALAM  
**(Mr. Ooi Lean Hin)**

Fax : 03-55682997

Tuan,

**LAPORAN KEDALAMAN SEMASA ALUR PELAYARAN (NORTH CHANNEL, SOUTH CHANNEL, SOUTH PORT APPROACH CHANNEL DAN DERMAGA) DI PELABUHAN KLANG**

Perkara diatas adalah dirujuk.

2. Bersama – sama ini dilampirkan laporan kedalaman semasa Alur Pelayaran (North Channel, South Channel, South Port Approach Channel dan Dermaga) di Pelabuhan Klang bagi Suku Ketiga Tahun 2023 untuk makluman pihak tuan.

Sekian, terima kasih.

**“MALAYSIA MADANI”**

**“BERKHIDMAT UNTUK NEGARA”**

Saya yang menjalankan amanah



**(MUHAMMAD IZROIN BIN SAHARUDDIN)**  
Menanggung Tugas (Pengurus Gerakan Marin)  
Lembaga Pelabuhan Kelang

No. Tel. : 03-31668205/016-3332091  
No. Faks : 03-31689117  
E-mel : izroin@pka.gov.my

Sal : Pengurus Besar, LPK  
Pg. Pengurus Besar (Operasi & Kawalselia), LPK  
Pengurus Teknologi Maklumat, LPK  
VTMS, LPK

Fax : 03-31011510

LEMBAGA PELABUHAN KELANG

JABATAN GERAKAN MARIN

SOUNDING REPORT

Pilot Station : North (Pulau Angsa) Lat : 003 12.0' N Long. 101 13.1' E

3rd Quarter 2023 (July - September. 2022)

Pilot Station : South (Pintu Gedong) Lat : 002 50.7' N Long. 101 15.4' E

Update :24/07/2023

	Work Point Code	Maximum Disp. Tonnage (MT)	Berth Length / Width of Channel (M)	Maximum Allow Dredged Depth (M)	Declared Depth (M)	Current Depth (M)	Survey Date	Previous Dredge Date	Remarks
<b>Pulau Angsa (NKS)</b>									
Northern App. Channel	NAC		365	12.0	11.3	11.2	Feb-23	Dec-21	LPK
Anchorage 'A'	Anc (A)		R= 200	12.0	10.0	8.9	Feb-23	Dec-21	LPK
Anchorage 'B'	Anc (B)		R= 200	12.0	10.0	9.6	Feb-23	Dec-21	LPK
<b>North Port Inner Fairway (NPIF) - Width of Channel 600m</b>									
Sector 1A				15.0	15.5	15.0	Feb-23	Dec-21	LPK
Sector 1B				13.5	12.5	12.1	Feb-23	Dec-21	LPK
<b>Pintu Gedong (SKS)</b>									
Southern App. Channel	SAC		500	18.5	18.0	17.8	Jun-23	Dec-21	LPK
<b>App. To South Port (ASP)</b>									
Labuhan Gurap Channel	LGC		210	10.0	7.5	6.9	Feb-23	Dec-21	LPK
Anchorage Reach	AR		210	10.0	7.5	7.0	Feb-23	Dec-21	LPK
<b>Berths of NMB</b>									
Wharf No.1	WO1	40,000	176.7	11.3	10.5	10.5	28/6/2023	Jul-21	Survey by NMB
Wharf No.2	WO2	40,000	176.7	11.3	10.5	10.5	28/6/2023	Jul-21	Survey by NMB
Wharf No.3	WO3	23,000	176.7	10.1	10.0	9.6	28/6/2023	Feb-21	Survey by NMB
Wharf No.4	WO4	20,000	146.3	10.3	9.5	5.4	28/6/2023	Feb-21	Survey by NMB
Wharf No.5	WO5	6,000	106.6	6.5	6.0	3.7	28/6/2023	Feb-21	Survey by NMB
Wharf No.6	WO6	6,000	106.6	6.5	5.5	3.4	28/6/2023	Feb-21	Survey by NMB
Wharf No.7	WO7	6,000	94	5.5	5.0	2.8	28/6/2023	Feb-21	Survey by NMB

	Work Point Code	Maximum Disp. Tonnage (MT)	Berth Length / Width of Channel (M)	Maximum Allow Dredged Depth (M)	Declared Depth (M)	Current Depth (M)	Survey Date	Previous Dredge Date	Remarks
Wharf 7A	W7A	6,000	94	5.5	5.0	2.5	28/6/2023	Feb-21	Survey by NMB
Wharf P7A	P7A		43	5.5	1.0	0.5	26/06/19	-	Survey by NMB
Marine Base Outer(Tug Boat)	MBO		155		5	3.7	28/2/2023	Jul-21	Survey by NMB
Marine Base Inner(Pilot Boat)	MBI		155		4	3.7	28/2/2023	Jul-21	Survey by NMB
Wharf No.8A	W8A	218,000	350	17.0	15.0	14.0	07/07/23	Jul-21	Survey by NMB
Wharf No.8	W08	218,000	213	17.0	15.0	14.5	07/07/23	Jul-21	Survey by NMB
Wharf No.9	W09	120,000	320	13.2	13.2	12.5	07/07/23	Jul-21	Survey by NMB
Wharf No.10	W10	120,000	320	13.2	13.2	12.5	07/07/23	Jul-21	Survey by NMB
Wharf No.11	W11	120,000	226	13.2	13.2	12.7	07/07/23	Apr-21	Survey by NMB
Wharf No.12	W12	120,000	178.4	15.0	15.0	14.5	07/07/23	Apr-21	Survey by NMB
Wharf No.13	W13	120,000	178.4	15.0	15.0	14.2	07/07/23	Jul-21	Survey by NMB
Wharf No.14	W14	120,000	178.4	15.0	15.0	14.2	07/07/23	Jul-21	Survey by NMB
Wharf No.15	W15	60,000	244	14.0	13.0	10.6	12/06/23	Jul-21	Survey by NMB
Wharf No.16	W16	80,000	213	14.0	13.0	10.9	07/07/23	Jul-21	Survey by NMB
Wharf No.17	W17	80,000	213	14.0	13.0	11.6	07/07/23	Apr-21	Survey by NMB
Wharf No.18	W18	80,000	213	14.0	13.0	12.4	07/07/23	Mar-21	Survey by NMB
Wharf No.19	W19	80,000	213	14.0	13.0	12.4	07/07/23	Mar-21	Survey by NMB
Wharf No.20	W20	80,000	213	14.0	13.0	12.7	07/07/23	Jul-21	Survey by NMB
Wharf No.21	W21	80,000	213	14.0	13.5	13.2	07/07/23	Jul-21	Survey by NMB
Wharf No.22	W22	60,000	213	12.0	12.0	11.1	12/06/23	Apr-21	Survey by NMB
Wharf No.23	W23	60,000	213	12.0	12.0	10.9	12/06/23	Apr-21	Survey by NMB
Wharf No.24	W24	80,000	213	12.0	12.0	10.4	12/06/23	Apr-21	Survey by NMB
Wharf No.25	W25	80,000	213	12.0	12.0	10.3	12/06/23	Apr-21	Survey by NMB
<b>Kapar Power Station (KPS)</b>									
Kapar Ocean Jetty	KOJ	80,000	335		13.5	11.8	May-23	May-15	Hydrokaji Sdn. Bhd
Kapar Mooring Dolphin	KMD	40,000	245.5		11.9	11.0	May-23	May-15	Hydrokaji Sdn. Bhd
<b>Sungai Puloh</b>									
Kedah Cement (KJ1)	KJ1	8,000	140		5.5	5.8	10/08/15	15/01/09	Not Operational
Kedah Cement (KJ2)	KJ2	16,000	170		5.5	2.2	10/08/15	15/01/09	Not Operational
App.Channel to Sg.Puloh	ACSP		80		5.5	1.4	10/08/15	15/01/09	Not Operational



	Work Point Code	Maximum Disp. Tonnage (MT)	Berth Length / Width of Channel (M)	Maximum Allow Dredged Depth (M)	Declared Depth (M)	Current Depth (M)	Survey Date	Previous Dredge Date	Remarks
<b>Cement Terminal Pulau Indah</b>									
West Port.Cement Jetty	CJW	35,000	285	13.5	13.5	13.3	May-23	Nov-22	WP Monitoring
West Port Slag Terminal	DBT2	78,000	250	14.5	14.5	13.5	Jun-23	Nov-22	WP Monitoring
<b>Port Klang Cruise Terminal Sdn Bhd</b>									
BCC Berth #1	BCC1	50,000	450		13.5	14.6	Jan-20	2011	LPK
BCC Berth #2	BCC2	50,000	200		10.2	8.4	Dec-19	2019	Northport (Appch.7m)
BCC Berth #3	BCC3	50,000	200		10.2	12	Dec-19	2019	Northport

Approved by,



(MUHAMMAD IZROIN BIN SAHARUDDIN)

Menanggung Tugas (Pengurus Gerakan Marin)

Lembaga Pelabuhan Kelang

24/07/2023